

Kansas Department of Transportation

PROJECT SCHEDULE

Bureau of Local Projects (785) 296-3861

Date Prepared :	March 7, 2019
Prepared for :	Johnson County
	City of Overland Park
K.D.O.T. Project Number :	
Type of Funding :	TA
Current Tentative Letting Date :	2/16/2021

NOTICE

The following dates are furnished as a guide to aid in maintaining this project on a schedule which will insure the letting date indicated. The letting date has been tentatively set and the amount of funds and/or the obligation authority available could cause the schedule to be revised. If the letting date is revised or the completion of the items fluctuate significantly from the established dates listed, this schedule will be revised to indicate the new tentative letting date and project schedule.

Plans forwarded to BLP will not be processed without a current detailed estimate.

ITEMS TO BE COMPLETED	Months to Letting	DEADLINE COMPLETION DATE	DATE COMPLETED <small>-For Your Use Only-</small>
Consultant Design Contract to be Executed by	14.0	December 24, 2019	
Pre-Design Field Check Submitted	12.0	February 22, 2020	
Field Check Completed	10.0	April 22, 2020	
Begin CE Agreement	6.0	August 20, 2020	
R/W Clearances (1303 & 1303A Forms) to BLP	2.0	December 18, 2020	
Utility Form (1304 & Agreements) to BLP	2.0	December 18, 2020	
Corps of Engineers (NW or 404) Permits to BLP	2.0	December 18, 2020	
Ks. Water Resources (DWR) Permits to BLP	2.0	December 18, 2020	
Begin P S & E	2.0	December 18, 2020	
Plans Complete	1.2	January 9, 2021	
CE Agreement Executed	1.0	January 12, 2021	
Advertise	1.0	January 17, 2021	

Rupis-CA

1/6/2011