

**PROGRESS MEETING MINUTES**  
**METCALF AVENUE IMPROVEMENTS, 159<sup>TH</sup> STREET TO 167<sup>TH</sup> STREET**  
**KDOT PROJECT NO. 46 N-0648-01 – FEDERAL PROJECT NO. STP-N064(801)**  
**OVERLAND PARK NO. TH-1027 – JOHNSON COUNTY NO. 320001177**

**Blue Valley Maintenance Facility (6869 W. 153<sup>rd</sup> Street)**  
**December 17, 2019 – 9:00 a.m.**

1. Contract Time Requirements
  - Complete all restoration work and punch list items by November 1, 2019.
  - Liquidated Damages: \$2,000/day, including weekends and holidays.
  
2. Work Items Completed Since Last Meeting
  - *Irrigation complete*
  - *Fence*
  
3. Work Items Scheduled Prior to Next Meeting
  - *Irrigation blowout*
  - *Fence*
  - *Sod*
  
4. Erosion and Sediment Control
  - *Anthony to finish out*
  
7. Outstanding Issues/Concerns
  - Hamm, Inc.
  
  
  - The City of Overland Park, KS – Inspectors
  
  
  - The City of Overland Park, KS – Project Manager/Engineer
    - Tracts 10/11 Damage to Wall
    - Irrigation – testing?
    - Fencing
      - Tract 33 – Bad rails?
      - Tract 3 (Apac) – Completion date?
      - Tracts 1 / 2 – Owner to complete
      - *Need chain link over two more end sections*
    - Sod
    - Final walkthrough scheduling – *May be delayed for weather*