

KANSAS DEPARTMENT OF TRANSPORTATION

15-01002

Date 12/21/17

Status Of Utilities

Bureau of Local Projects

County: Johnson

Project Number: 46 N-0648-01

Location: City of Overland Park

Name of Company and Utility Type	Contact Name/Address and Phone Number	Relocation Completed	Expected Relocation Date	General Description of Utility Relocation/Notes
<i>Please review the notes below before listing any utility or entering any dates.</i>				
AT&T Telecommunications	Darren Ostrom 9444 Nall Overland Park, KS 66207 (913) 383-4936	No	1/19/2018	All facilities are being relocated out of conflict with the project.
Blue Valley School District Fiber	Joe Yoakum 15020 Metcalf Ave. Overland Park, KS 66223 (913) 239-4117	No	Post Project	The existing facilities will be abandoned prior to the project start date. After the project is complete Blue Valley will re-install their facilities.
Charter Communications Cable TV/ Telecommunications	Alex Cashman 8221 W. 119th Street Overland Park, KS 66213 (913) 951-0553	No	4/18/18	Relocations are waiting on KCPL clearance and will begin at the start of 2018.

If no utilities are within the limits of the project R/W, indicate NONE.

USE ONLY actual calendar month/day/year. DO NOT use 30 days, 60 days, etc.

Utilities are to be moved as outlined under the KDOT BRUD Memo 84-10.

This form should be returned to the Bureau of Local Projects when Form 1306 is submitted

Submitted By


Authorized City/County Official

12/21/17
Date

The information provided in this document does not constitute a guarantee that utility facilities will be clear of construction. Estimated completion dates are dependent upon many variable (weather, material or product availability, r/w acquisition, etc). **The estimated completion date is only an estimate.** The information shown on this report are to be consistent with those shown on the final construction plans. **The final responsibility for verifying all utility owners on this project and reflected in this report lies with the Local Agencies.**

If the utilities identified on this form are not relocated prior to this submittal, it is the responsibility of the LPA to ensure that those utilities are adjusted prior to any potential conflicts with construction. Once the utilities are adjusted, an updated Form 1304 must be submitted by the LPA to the Bureau of Local Projects.

Status of Utilities

Name of Company and Utility Type	Contact Name/Address and Phone Number	Relocation Completed	Expected Relocation Date	General Description of Utility Relocation/Notes
Consolidated Communications Telecommunications	Clarence Griffin 9701 Lackman Road Lenexa, KS 66219 (913) 322-9619	Yes	10/31/2017	All facilities were relocated out of conflict with the project.
Johnson County Wastewater Sewer	Mike Piller 4800 Nall Ave. Mission, KS 66202	No	4/1/2018	Force Main at Sta 146+75
Kansas City Power & Light Electric	Jeff Williams (816) 347-4310	No	1/19/2018	All facilities are being relocated out of conflict with the project.
Kansas Gas Service Gas	Brett Swoyer 11401 W. 89th Street Overland Park, KS 66214 (913) 599-8940	Partial	Project	Phase 1 completed. Phase 2 from Sta. 127+00 to 160+00 waiting on grading and storm sewer.
Water One Water	Peter Gaskamp 10747 Renner Blvd. Lenexa, KS 66219 (913) 895-5765	No	Project	Facilities will be modified and installed as part of project.

Print out additional Page 2 sheets if needed