

## Final Inspection of Erosion and Sediment Control

Project/LDP Number: \_\_\_\_\_ Date: \_\_\_\_\_

Contractor/Representative: \_\_\_\_\_

Evaluated by Construction Inspector: \_\_\_\_\_

### Project Overview

- Project Start Date \_\_\_\_\_ Project End Date \_\_\_\_\_

### Paperwork

- Has a copy of the SWPPP been given to City staff Yes No

### Final Site Preparation\*

- Has the concrete wash-out area been removed? Yes No N/A
- Is the site free of construction trash?  
(cups, lunch sacks, material packaging, wood debris, etc.) Yes No N/A
- Have all temporary sediment controls including perimeter controls and inlet protection been removed? Yes No N/A
- Have indications of the construction limits been taken down? (fencing, staking, physical barriers) Yes No N/A
- Have all disturbed areas been permanently stabilized? Yes No N/A
- Have appropriate grasses/sod/trees been planted? Yes No N/A
- Are plants established and permanent vegetation is established with a density of 70% or greater over 100% of disturbed area? Yes No N/A
- Have gutters and streets been cleaned of soil/trash? Yes No N/A

\* Must be "yes" or N/A in order for inspection to be "satisfactory".

### Approval

City staff initial for approval:

\_\_\_\_\_ A Compliance certificate **will be** submitted, as this site has met all the requirements of the City of Overland Park Erosion and Sediment Control standards.

\_\_\_\_\_ A Compliance certificate will **not** submitted until all above requirements of the City of Overland Park Erosion and Sediment Control standards have been met. The items below must be completed in order to have a satisfactory inspection:

1. \_\_\_\_\_
2. \_\_\_\_\_
3. \_\_\_\_\_