

## Public Works Stormwater Construction Site Inspection Report FINAL

General Information			
Project Name		City Project No.	
Permit Holder/Owner		·	
Location			
General Contractor		Date of Inspection	
Inspector's Name(s)			
Inspector's Contact Information			
Project Overview			
Total Disturbed Acres:			
Project Start Date:			
Project End Date:			
SWPPP Document			
Is SWPPP notebook onsite?	☐ Yes ☐ No		
Has copy of SWPPP notebook been given to City Staff?	☐ Yes ☐No		
Final Site Conditions *			
Has the concrete washout been removed and area cleaned up and stabilized?	☐ Yes ☐ No ☐ N/A		
Is the site free of trash and debris?	☐ Yes ☐ No ☐ N/A		
Have perimeter control BMPs been removed and any resulting disturbance stabilized?	☐ Yes ☐ No ☐ N/A		

Have all fencing, staking and physical barriers been removed?	☐ Yes ☐ No ☐ N/A		
Have all disturbed areas been permanently stabilized?	☐ Yes ☐ No ☐ N/A		
Have appropriate grasses/sod/trees been planted?	☐ Yes ☐ No ☐ N/A		
Are plants established and actively growing?	☐ Yes ☐ No ☐ N/A		
Have streets, gutters and inlets been cleaned of soil and trash?	☐ Yes ☐ No ☐ N/A		
Have all sediment control BMPs been removed?	☐ Yes ☐ No ☐ N/A		
*Must be 'Yes' or N/A in order for inspection to pass.			
Signature of Inspector:		Date and Time:	
Signature of WPCM:		Date:	
Approval: City staff must intial for approval:			
A compliance certificate <b>will be</b> submitted, as this site has met all the requirements of the City of Overland Park Erosion and Sediment Control standards.			
Overland Park Erosi		antil all above requirements of the City of andards have been met. The following to pass.	