

**Traffic Services Division**

**Material Submittal Memorandum**

---

**February 29, 2016**

**TO:** Brian Shields, City Traffic Engineer  
Brian Geiger, Civil Engineer II  
Guy Alon, Civil Engineer, Sr.  
Victor Godinez, Traffic Engineering Technician, Sr.  
Ron Hyland, Transportation Project Inspector, Sr  
Rich Profaizer, Mgr. Maintenance Operations  
Sean Ruis, PW Maintenance Supervisor  
Buck Taylor, Traffic Signal Specialist  
Justin Tate, Traffic Signal Specialist  
Tim Morgan, Street Lighting Technician  
Tony Brenton, Street Lighting Technician  
Dennis Torrence, Traffic Control Technician  
Robert White, Traffic Control Technician  
Jason Stumph, Maintenance Worker, Sr.  
Brandon Melius, Construction Inspector, Sr.  
Mark Zarda, Construction Inspector II  
Margaret Douglas, Construction Inspector I

Shawn Gottfredson, Supervisory Civil Engineer  
Andrew Morrow, Civil Engineer, Sr.  
Larry Killer, Traffic Engineering Technician, Sr.  
Trever Leikam, Traffic Engineering Technician, Sr  
Israel Barradas, Transportation Project Inspector I  
Greg Scharff, Public Works Superintendent  
Carey Seaborn, Maintenance Crew Leader  
Thuan Tran, Traffic Signal Specialist  
John Hightower, Traffic Signal Specialist  
Terry Cockrell, Street Lighting Technician  
Rob Allen, Street Lighting Technician  
Tony Linz, Traffic Control Technician  
Jeffrey Ruport, Maintenance Worker  
David Miller, Supervisory Civil Engineer  
Dan White, Construction Inspector, Sr  
Vacant, Construction Inspector  
Marvin Furgison, Inventory Control Clerk

Please forward this information on to other interested parties that are not listed above.

**FROM:** Bruce Wacker, Assistant City Traffic Engineer

**RE:** Sky Bracket Traffic Signal Mast Arm Mounting Brackets

**REMARKS:**

Sky Bracket Traffic Signal Mast Arm Mounting Brackets have been approved for use on City of Overland Park traffic signal projects.

The part numbers are:

SS-SBCLL-18 (1-Section)  
SS-SBCLL-46 (3-Section)  
SS-SBCLL-60 (4-Section)

Where:

SS = Stainless Steel cable and hardware

SBC = Sky Bracket Cable

LL = Cable Length

18, 46 and 60 are the tube length for 1-Section, 3-Section and 4-Section heads respectively

Cable Length Guide (LL):

66" – for mast arm diameters ranging from 2" to 7"

90" – for mast arm diameters ranging from 8" to 11"

120" – for mast arm diameters ranging from 12" to 15"

165" – for mast arm diameters ranging from 16" to 22"

For powder coat colors:

SB-BLK = Black or SB-SPL – Special Color