

Traffic Services Division

Equipment Submittal Memorandum

April 24, 2014

TO: Brian Shields, City Traffic Engineer Guy Alon, Civil Engineer, Sr.

Victor Godinez, Sr. Traffic Engineering Technician Trever Leikam, Traffic Engineering Technician Greg Scharff, Acting Public Works Superintendent Buck Taylor, Traffic Signal Specialist Carl Estep, Traffic Signal Specialist Thuan Tran, Traffic Signal Specialist John Hightower, Traffic Signal Specialist John Hightower, Traffic Signal Specialist Tony Brenton, Street Lighting Technician Terry Cockrell, Street Lighting Technician Carey Seaborn, Sr. Traffic Control Technician Dennis Torrence, Traffic Control Technician Justin Tate, Street Lighting Technician Ed Reyes, Engineering Technician II Rob Allen, Maintenance Worker

Andrew Morrow, Civil Engineer I
Larry Killer, Sr. Traffic Engineering Technician
David Miller, Supervisory Civil Engineer
Ron Hyland, Transportation Project Inspector, Sr
Kenneth Boone, Construction Inspector II
Ron DeSota, Transportation Project Inspector, Sr
Marvin Furgison, Inventory Control Clerk
Ron Ditmars, PW Maintenance Supervisor
Jay Meador, PW Maintenance Supervisor
Tim Morgan, Street Lighting Technician
Jordan Dillard, Maintenance Worker, Sr
Brandon Melius, Construction Inspector II
Jerry Rogers, Sr. Traffic Control Technician
Israel Barradas, Traffic Control Technician
Jim Cannon, Construction Inspector, Sr

Please forward this information on to other interested parties that are not listed above.

FROM: Bruce Wacker, Assistant City Traffic Engineer

RE: Component Products Traffic Signal Pedestal Pole

REMARKS:

The Component Products Traffic Signal Pedestal Pole has been approved on City of Overland Park projects. The pole shaft, pole cap and pole base have previously been approved. However, we are now requiring the base collar to prevent issues we have been having with the pole shaft becoming loose in the base.

The part numbers are as follows:

Square Pedestal Base: CPI-BAS-1-P
Pole Cap: CPI-APC-1
Base Collar: CPI-RBC-1
9' Pole Shaft: CPI-AP-9-40
13' Pole Shaft: CPI-AP-13-40
14' Pole Shaft: CPI-AP-14-40
Anchor Bolts: CPI-AB-.75-264